Rate | Amount

1st and final bill.

Job code No: 010-21-000001
Estimated cost: 10.00 Lakhs.

M. A. R. 57 (Rule 116) No. E
Measurement Book

439343

No. ..... Providing 9 Ladies tiolet in Govt school in Dodda bomma-sandra in ward No. 10.
of work ..... From ..... To .....
of Contractor of nature of Agency..... M.C. Adarsh Bangalore .....
commencement of work..... 13.11.2020 .....

Full description, etc. of work		Dimensions			Contents	Reference to last Measurement
	Number	Length	Breadth	Depth		
2	3	4	5	6	7	8
01) Earthwork in levelling and lowering the excavated Site cleaning	Surface excavation in ordinary soil for ground manually and removing stuff -- complete					
	1x1	1.20	3.60	0.30	1.78	cum
		@ Rs. 282.34/cum				Rs 2195.48
					1313	

CAFO
WO

Scanned by TapScanner

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents
		Number	Length	Breadth	Depth	
1	2	3	4	5	6	7
2.	Earthwork excavation by manual means for foundg building water supply, sanitary lines and electrical Cnd either in pits or in trenches - - - Complete					
	External wall	1x2	6.45	0.60	1.20	9.29
		1x2	3.60	0.60	1.20	5.18
	Partition wall	1x3	3.25	0.60	1.20	7.02
		1x4	0.95	0.60	1.20	2.74
		1x1	0.60	0.60	0.45	0.16
						24.39
		at the rate of Rs				509.12/cum

Scanned by TapScanner

M. A. R. 57 (Rule 116) No. E 439344
Measurement Book

No. .....
of work ..... From ..... To .....
of Contractor of nature of Agency.....
commencement of work.....

Full description, etc, of work 2	Number 3	Dimensions Length 4	Breadth 5	Depth 6	Contents 7	Reference to last Measurement 8
3) Providing and injecting chemical emulsion for Pre-constructional Anti-termite treatment, creating continous chemical barrier under and around the column pits, walls, trenches - - Complete						
	1x1	7.20	3.60	-	25.92	Sqm
	at the rate of Rs	120.19/sqm			Rs 31115.32	

1+1/3

Scanned by TapScanner

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Cont
		Number	Length	Breadth	Depth	
1	2	3	4	5	6	7
100	Fixing all types and all capacities False ceiling /spot light/ CFL fittings on the wall / ceiling /baffles / gipsum with using 23/0.0076 " twin twisted RVC wires -- Complete.	8	—	—	—	8.00
				@ Rs 115.49/		Each

CRF II

Asst. Executive Engineer
Project Division
Yelahanka Zone

29/06

Scanned by TapScanner

Material	Quantity	Rate	Amount

M. A. R. 57 (Rule 116) No. E 439382
Measurement Book

..... From ..... To .....

Work .....

Contractor of nature of Agency.....

Commencement of work.....

Full description, etc, of work	Number	Dimensions: Length	Dimensions: Breadth	Dimensions: Depth	Contents	Reference to last Measurement
2	3	4	5	6	7	8
	DA	808977 - 00			Total	810805.22
	Qu	77077 - 00			GST 12%	97296.00
		908054 - 00			Grand total	908101.85

Certificate

1. certified that the work done is satisfactory.
2. There is no departmental ~~enquiry~~ issues by BBMP.

Asst. Executive Enginee
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

MEASUREMENT BOOK

Date	Full description, etc. of work	Dimensions			
		Number	Length	Breadth	Depth
1	2	3	4	5	6
	P 3575	BA	90600.ಎ		
Head of Account		ಪಿಟ	9100.ಎ		
Audited & admitted for Rs 906000		ಕೆಬಿ	8100.ಎಬಿ		
		ಕೆಬಿ	8100.ಎಬಿ		
8,03,390.ಎ		ಪಿಗ	10310.ಎ		
by Cheque		ಡಿಂಗ	9100.ಎ		
and Rs 45,610.ಎ by Adjustment		ಪ್ರಿ.	900.ಎ		
			45610.ಎ		
			8,03,390.ಎ		

Asst. Clerk
Project Division

Asst. Supdt.
Project Division
B.B.M.P.

Exe. Engineer
Project Division
B.B.M.P

Scanned by TapScanner

Contents

7

Material | Quantity | Rate | Amount

M. A. R. 57 (Rule 116) No. E 439383

Measurement Book

..... From ..... To .....

ork .....

ontractor of nature of Agency.....

mmencement of work.....

Full description, etc, of work 2	Number 3	Dimensions: Length 4	Breadth 5	Depth 6	Contents 7	Reference to last Measurement 8
Ramalingapura Main Road					6.45 →	
			Gate.	3.60 ↓		Toilet
Govt School Doddahomma Sundra.						
					Govt School	

Contractor

Scanned by TapScanner